INVERTER HEAT PUMP JOBSITE INFORMATION SHEET

OWNER:
Name:
Address:
City: Zip:
State/Province: Phone:
SERVICING CONTRACTOR:
Name:
Street:
City: Zip:
State/Province: Phone:
Contact:

DATE REQUIRED:
REQUESTOR:
DISTRIBUTOR:
Name:
Street:
City: Zip:
State/Province:
Phone:
Contact:

TYPE OF REFRIGERANT:
ZONE SYSTEM: ☐ YES ☐ NO **If Yes please fill out zone JSIS**

OUTDOOR UNIT
Model #: Serial #: Date Installed:
Software Version:

EVAPORATOR
Model #: Serial #: Date Installed:

AIR HANDLER
Model #: Serial #: Date Installed:
Software Version:

FURNACE
Model #: Serial #: Date Installed:
Software Version:

THERMOSTAT:
☐ Econet:
Software Version:

AIRFLOW ORIENTATION: UF: LF: RF: DF:

PROBLEM SUMMARY:

ADDITIONAL INFORMATION:

INCOMING VOLTAGE L1 and L2: **VOLTAGE ON DRIVE DC-/DC+ TERMINALS:**

REQUIRED ADDITIONAL INVERTER INFORMATION (Last two digits of SW # found on Econet Service Screen)

- ☐ Software (SW) version of all equipment
- ☐ Screen shots of all Econet settings:
- ☐ Extra refrigerant charge added:
- ☐ Current Alarms from Econet:
- ☐ Alarm History from Econet:
- ☐ Noises: When/Where/Video

INVERTER HEAT PUMP JOBSITE INFORMATION SHEET

REMEMBER:

1. Circle Metering device used.
2. Check Yes or No at drier loacations.
3. Check Service Ports used.
4. Sat. Temp. is pressure converted to Temp?

CHARGE IN HIGH SPEED:

Check One

- ☐ Heat Mode
- ☐ Cool Mode

Low PSIG: # ____ Saturation Temp. ____

High PSIG: # ____ Saturation Temp. ____

FORMULA FOR SUPER HEAT

		Vapor Line Temp.
−		Minus Sat Temp.
+		Equals Super Heat

FORMULA FOR SUB COOLING

		Sat Temp.
−		Minus Liquid Line Temp.
+		Equals Sub Cooling



NOTE: An outdoor ambient temperature between 40°F and 50°F for heat mode and above 80°F for cool mode is recommended for completion of this sheet.

ADDITIONAL INFORMATION

1. Liquid Line Size:
2. Liquid line Length Vertical/Horizontal:
3. Vapor Line Size:
4. Vapor Line Length: Vertical/Horizontal:
5. Vertical Separation Below/Above:
6. Air Handler CFMs: Method Used for CFM: